

2018 ROAD OVERLAYS - CONTRACT 2

DESCRIPTION

Thirteen County roads, with a total length of approximately 19 miles, are included in this year's second contract for annual pavement management improvements.

This contract's scope of work will include a variety of hot mix asphalt paving techniques to properly address the condition of each roadway, any necessary shoulder stabilization and driveway tie-in improvements, and minor drainage upgrades. Separate contracts have or will be awarded for all major storm drainage and culvert pipe repair or replacement projects as well as for traffic barrier enhancements.

Maintaining the County roadway system with a strong pavement management program reduces or eliminates the need for much more costly road reconstruction projects.

Once construction work begins, traffic will be maintained through the active work zones with flagging operations. The overall construction work for this contract is expected to take approximately six months to complete, however, the work on each individual road should not take more than two to three weeks to complete. Weekly press releases will identify the roadwork planned for the upcoming The press releases will appear on the County's website under County News.

The roads included in this project are:

Cherry Tree Lane	Morris Drive
Deer Park Road	Muller Road
Dewberry Circle	Oklahoma Road
Gillis Road	Oxwed Court
Howard Drive	Ross Drive
Jim Pickett Rd	Sherry Drive
Marianna Road	

UPDATES

August 22, 2018:

The paving work is approximately 60-percent complete. A portion of Oklahoma Road will be paved with nighttime operations, due to the traffic volumes. Monroe Avenue to Liberty Road will be used to detour traffic around the site. Notices to property owners abutting Oklahoma Road are being sent with additional information.

Weekly press releases with scheduling information may be viewed on the County's [website](#).

February 12, 2018:

The Project is currently advertised for construction bids. The bid opening is scheduled for March 7, 2018.

PROJECT ENGINEER

Bureau of Engineering

CONTRACTOR

C. J. Miller, LLC

PROJECT BUDGET

\$11,050,000 County and state funds for all capital road paving and associated projects

CONTACT INFORMATION

Bureau of Engineering at ccengineering@cgg.carr.org

PROJECT TIMELINE

Engineering completed in January 2018

Construction started in April 2018

Expected completion date is November 2018